

Facility Construction Project Photos – April 2024

#2108 PUMP STATION 4001 REHAB (0% - SEPTEMBER 2024)



1. PopCo, Inc. provided a construction schedule on 02/21/2024. Crew members are to mobilize on 04/22/2024, with the anticipated project completion date of 08/11/2024. JWSC will provide temporary sewer bypassing pumping for the project utilizing existing equipment.
2. The contractor is working on submittals and securing materials for the project.
3. Major construction activities include Erosion Control, Demolition, Structural Repairs, and Electrical/SCADA upgrades.
4. James Merrit (PopCo Superintendent) inspects existing control panels and shelter concrete pad.
5. James inspects the existing wetwell conditions.
6. View inside of the existing wetwell conditions.