

Facility Construction Project Photos – April 2023

#2016 ACRO AREA WATER AND SEWER EXTENSION (31% - AUGUST 2023)



1. Harry Patel (PCD Assistant Engineer), Christ Stovall (T&H Project Manager), and Keith Strong (T&H Construction Administrator) performing project team discussion and inspection of the new sewer main installation at 3817 Franklin Street. The 90% completion of the first collection area of the Arco project is planned to be available for sewer connection. Testing is anticipated week of April 17th.
2. Drone footage of the construction activities along Ninth and Franklin Street – Contractor is setting steel plates and a safety trench box in preparation for the 10-inch sewer installation at 3811 Franklin Street.