

Facility Construction Project Photos – April 2024

#2110 PUMP STATION 3101 REHAB (0% - SEPTEMBER 2024)



1. PopCo, Inc. provided a construction schedule on 02/21/2024. Crew members are to mobilize on 06/24/2024 with the anticipated project completion date of 08/11/2024. JWSC will provide temporary sewer bypassing pumping for the project utilizing existing equipment.
2. The contractor is working on submittals and securing materials for the project.
3. Construction activities include Erosion Control, Demolition, New GA Power Service, and Electrical/SCADA upgrades.
4. Eastbound front view of the PS 3101 property.
5. Drone overview of the project site.