

Facility Construction Project Photos – May 2024

#2104 PUMP STATION 4002 REHAB (25% - SEPTEMBER 2024)



1. Blake Wester (Sherwin-Williams Coating Specialist) and Thomas Lewis (PopCo Operator) inspect the interior masonry wall and structural repairs in preparation for the final coating and finishing.
2. The southeast window is blocked up, and wall preparation is underway for the upcoming interior stucco repairs for the instrumentation and control room.
3. Kirk Young (SPMD Superintendent) and James Merritt (PopCo Superintendent) are reviewing instrumentation and control room drawings issued for construction.