

## Facility Construction Project Photos – August 2024

#2102 CANAL ROAD WATER PRODUCTION FACILITY (14% - JUNE 2025)



1. GST perimeter marking and tank center staking were completed in preparation for PRECON prestressed concrete manufacture, which is scheduled to arrive on-site by the end of the month.
2. Fittings and bends are delivered onsite; the rest of the piping will be delivered within the week.
3. Southbound view of the project site from the backside. Glynn County is also working concurrently with the Canal Road Roundabout project adjacent to the Canal Road Water Production Facility