

## Facility Construction Project Photos – November 2024



1. View of the ongoing construction activities in the PS4002 instrumentation and control room. The electrical control, VFDs, and Scada panels are on site; installation is pending the final wall coating painting.
2. PopCo crew members performing final painting activities for the PS4002 instrumentation and control room.
3. Southbound view of the ongoing construction activities at PS4002.
4. D Construction LLC (PopCo Subcontractor) preparing for door framing and installation activities.
5. Exterior brickwork penetration repairs were completed for the newly installed louver with insect screen.