

## Facility Construction Project Photos – October 2024



1. View of monthly construction progress meeting held in the RY construction trailer.
2. View of ongoing construction activities—River City Contractors (RY subcontractor) crew members work onsite on steel reinforcement forming for high-service building footers.
3. View of the River City Contractors crew members checking the alignment of the rebars.
4. View of inside the 250k gallon ground storage tank – interior shotcrete wall activities ongoing.
5. View of fiberglass ventilator offset curbs and precast concrete overflow for the ground storage tank.
6. RY team members are inspecting newly delivered 1,500 GPM high-service pumps.